

Exhibit 17

Storey County Building Department
 P O Box 526 - VIRGINIA CITY, NV 89440 - (702) 847-0966

Permit #: 8354

Requested: 7/15/08

Ready: 7/16/08

CODE COMPLIANCE INSPECTION REPORT

Site Address: 370 Panamint APN #003-431-18		Area: HR	Lot / Blk 37
Owner: Taormina	Contractor: OB		

INSPECTION(S) REQUESTED:

1. <input type="checkbox"/> Footing <input type="checkbox"/> Stemwall <input type="checkbox"/> Ready to Pour Concrete - Forms in, UFER Ground, Reinf. Stl. In-Place		
2. <input type="checkbox"/> Floor Joists - Mud Sill, J-Bolts and Blocking In as Required; Rough Plumbing Installed		
3. <input type="checkbox"/> Roof Sheet Nailing - Nail Spacing and Sheathing Spacing		
4. <input type="checkbox"/> Framed Complete - Plumbing thru roof, Elect. Boxes in, Wire Pulled, Heating, Gas Piping, Roof Shingled, Siding On, Dry In		
5. <input type="checkbox"/> Insulation a. <input type="checkbox"/> Batts b. <input type="checkbox"/> Blown - CERTIFICATION Required		
6. <input type="checkbox"/> Sheet Rock Nailing		
7. <input type="checkbox"/> Ready to Occupy - a. Sheetrock Finished b. Plumbing c. Electrical d. Heating and e. Grading All Completed		
<input type="checkbox"/> Electrical	<input type="checkbox"/> Electric Service Connections	<input type="checkbox"/> Fuel Burning Stove
<input type="checkbox"/> Mechanical	<input type="checkbox"/> Excavation & Grading	<input type="checkbox"/> Demolition
<input type="checkbox"/> Plumbing	<input type="checkbox"/> Foundation	<input type="checkbox"/> Exterior Gas

~ REINSPECTIONS ~

NOTE: It shall be the duty of the person doing the work authorized by a permit to notify the Building Department that such work is ready for inspection and to provide access to and means for Proper Inspection of such work. A re-inspection fee will be assessed for each inspection when such Portion of work for which inspection is called is not complete or when corrections called for are not made.

Condition of Construction at this inspection:

- A. Meets ALL Requirements for **this** INSPECTION
- B. Substitutions or Deviations
- C. Non-Compliance - Builder Will Comply Without Delay
- D. Non-Compliance - Builder Does NOT intend to Comply
- E. Dwelling is habitable, however the following corrections MUST be completed by

Comments: **Inspection of Concrete Base and Anchors for New Towers.**

Owner has been advised that Storey County now is of the opinion that a Special Use Permit is required for the construction of towers over 45' in height, that towers are defined as structures in Storey County Code and therefore are subject to set-back requirements. A Special Use Permit has not been applied for at this time. Owner has been advised that continued construction of tower components is at own risk, and that the erection of towers over 45' in height with anchors encroaching set-backs may not be approved by Storey County Officials.

New Tower Base @ North side of Home = Depth and width according to engineered plans. Rebar cage according to engineered plans. Grounding for tower according to engineered plans.

Tower Anchors for 2 New Towers = Depth and width according to engineered plans. Rebar cages according to engineered plans. Two of the anchors inspected are located adjacent to the property lines as identified and encroach upon set-backs required for structures.

CERTIFICATION - I certify that I have inspected the above property and have reported herein all conditions observed at this time and date to be in variance with any Storey County Ordinances, the U.B.C., and the approved plans and specs.

7/16/08 8:00 a.m.

Inspection Date/Time

Shannon Gardner 7/16/08

Shannon Gardner, Inspector

Mileage: 49791

Rev 01-06-04

Exhibit H: Tom was advised and still preceded with extending tower #1 another 70 ft.